

**2018.19
Cummings Road Bridge Replacement
Project Update
May 20, 2020**



Looking west at phase 2 girders

Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 86.7%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors completed setting the structural steel for phase 2. Over the next few weeks they will form the deck and possibly begin setting rebar.