

2024.01
Pavement Rehabilitation Exit 1 to 3 & MM 1.3 to 6.8
April 19, 2024



Concrete has been removed from the Spruce Creek bridge deck to facilitate the replacement of the rusted out bridge drain.

Contractor: Pike Industries, Inc. **Bid Amount:** \$18,302,432.00

Percent Complete last approved pay estimate: 9.6%

Project Schedule: Completion date July 18, 2025

Project Scope: The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from Mile 1.3 to Mile 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at Mile 2.2, broadcast sealant of York River bridge at Mile 5.2, and maintenance of traffic.

Contractor Schedule: Guardrail and median grading crews have completed their portion of the work that can be completed at this time. Bridge repairs at the Spruce Creek crossing are ongoing. Milling of the travel and shoulder lanes is scheduled to start in late April. This project is expected to be completed in the summer of 2025.