## 2019.09 Bridge Improvements Stroudwater River Overpass Mile 46.7 & Maine Central Railroad Overpass Mile 47.9 Project Update May 15, 2020



Looking at Stroudwater river bridge from Congress street bridge. Concrete pump trucks helping place concrete on southbound bridge.

## Contractor:CianbroBid Amount: \$20,460,607.50Percent Complete last approved pay estimate: 67%67%

Project Schedule: Completion date June 25, 2021.

**Project Scope:** The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

**Contractor Schedule:** Work at Stroudwater – Cianbro has placed the Northbound bridge deck and will be placing the bridge parapet next week. They are looking to move to phase 2 late June. They placed the southbound deck this week and will begin granite curb work next week, followed by the parapet. Work at MCRR - Cianbro moved into phase 2 this spring and they are now removing the existing deck.