

2023.03
Superstructure Replacement at Route 122
April 19, 2024



Looking west, an excavator is removing pavement prior to the deck being demolished.

Contractor: CPM Constructors

Bid Amount: \$4,679,787.15

Percent Complete last approved pay estimate: 11.8%

Project Schedule: Completion date June 13, 2025

Project Scope: The work consists of bridge repairs to the Eagles Nest Road Southbound Overpass bridge in the Town of Gray, Maine and replacing the Route 122 Underpass bridge over the Maine Turnpike in the City of Auburn, Maine. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, and guardrail and bridge rails, at the Route 122 Underpass bridge as well as maintenance of traffic.

Contractor Schedule: The contractor has closed the Route 122 bridge to traffic and is actively working on demolishing the bridge deck prior to removing the girders. There will be lane closures on mainline and eventually night time stoppages to remove the deck and girders. The bridge is scheduled to be open in November of 2024.