

2023.03
Superstructure Replacement at Route 122
July 19, 2024



Looking north at the recently reconstructed eastern most pier.

Contractor: CPM Constructors Bid Amount: \$4,679,787.15

Percent Complete last approved pay estimate: 31.4%

Project Schedule: Completion date June 13, 2025

Project Scope: The work consists of bridge repairs to the Eagles Nest Road Southbound Overpass bridge in the Town of Gray, Maine and replacing the Route 122 Underpass bridge over the Maine Turnpike in the City of Auburn, Maine. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, and guardrail and bridge rails, at the Route 122 Underpass bridge as well as maintenance of traffic.

Contractor Schedule: The contractor has completed all concrete repairs and majority of the protective coatings. They are setting the bearings and preparing to set the new girders the week of July 22nd. Once the girders are in place, crews will install shielding and start forming the bridge deck. The contractor should have the deck placed by mid-September and are still on schedule to be opened by the end of November.