

2024.01
Pavement Rehabilitation Exit 1 to 3 & MM 1.3 to 6.8
May 17, 2024



Looking south from Cider Hill Road, all lanes and shoulder have been milled at the north end.

Contractor: Pike Industries, Inc.

Bid Amount: \$18,302,432.00

Percent Complete last approved pay estimate: 14.0%

Project Schedule: Completion date July 18, 2025

Project Scope: The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from Mile 1.3 to Mile 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at Mile 2.2, broadcast sealant of York River bridge at MM 5.2, and maintenance of traffic.

Contractor Schedule: Crews have milled all southbound lanes and have relocated to the improvement project in Wells until the bridge repairs at Spruce Creek have been completed. The Spruce Creek bridge bearings and drains should be on site by mid-May. Once on site, they will be installed and crews will wrap up the remaining bridge work. Pike anticipates surface paving to begin the first week in June at night.