## 2019.15 Gray Service Plaza Fuel Replacement Project Update May 15, 2020



SRS crew installs electrical conduits for the new gas fueling system.

Contractor: SRS Petroleum Services Percent Complete last approved pay estimate: 18.5% Bid Amount: \$1,721,439.00

Project Schedule: Completion date June 19th, 2020

**Project Scope:** The work consists of removing and replacing the underground gas and diesel storage tanks at the northbound travel plaza in Gray, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

**Contractor Schedule:** The contractor has removed the existing gas and diesel fueling stations and is running fuel, communication, and electrical lines to connect into the new system. The new diesel canopy and drainage system is planned to be constructed in June.