2020.05 New Gloucester/West Gardiner Barrier Toll Plaza Ort Equipment Updates Project Update

Project Update May 15, 2020



NB ORT at West Gardiner, looking south. Crews are installing conduits and pulling wires.

Contractor: Scott Construction Corporation Bid Amount: \$928,208.00

Percent Complete last approved pay estimate: 15.1%

Project Schedule: Completion date April 16, 2021.

Project Scope: The work shall consist of removing the top three inches of the ORT concrete roadway slab in New Gloucester, replacing it with a three-inch concrete wearing surface and reinstalling new toll sensor loops into the new concrete wearing surface. The work will also include the relocation of existing ORT toll equipment, installation of new toll equipment on the existing spaceframes at both the New Gloucester and West Gardiner Barrier Toll Plazas, and replacing the lane use signals at the New Gloucester Barrier Toll Plaza cash lanes

Contractor Schedule: Contractor is wrapping up the NB ORT plaza at West Gardiner I-95. Their subcontractor, Moulison Electric, is transitioning their crew to the SB ORT upgrades.