

2024.04  
Pavement Rehabilitation -  
Exit 75 Auburn  
June 21, 2024



The contractor is loading out material to improve sight distance at the SB Exit 75 ramp

Contractor: R J Grondin & Sons

Bid Amount: \$1,335,279.22

Percent Complete last approved pay estimate: 21.3%

Project Schedule: Completion date September 27, 2024

Project Scope: The pavement rehabilitation work consists of milling the shoulders and lanes at Exit 75 in Auburn and paving them. The work also includes clearing, excavation, drainage work, pavement markings, electrical work and maintenance of traffic.

Contractor Schedule: RJ Grondin has completed the southbound departing ramp gore excavation shown in the picture above. They are clearing the trees within the Southbound entering ramp along the slopes. Once complete on the southbound side, they will mobilize to the other side and perform some select clearing along the off ramp as well. They will also be milling and paving the ramps starting the week of June 23<sup>rd</sup>, weather permitting. It is anticipated that the work on this contract will be complete by the end of July.