

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
July 18, 2025



Crews work on finishing the median cross overs that will be used by the end of summer to allow for bridge joint replacements.

Contractor: CPM Constructors, Inc.

Bid Amount: \$3,680,501.00

Percent Complete last approved pay estimate: 25.7 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: The median crossovers have been paved and crews are preparing to swap all traffic onto the southbound bridge by the end of July. Once traffic has been shifted, they will remove the old bridge joints and install new ones. They anticipate completing this before winter.