

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
April 18, 2025



The contractor removes the rumble strips so the shoulder can be made smooth and used for traffic while the bridge is being repaired.

Contractor: CPM Constructors, Inc.

Bid Amount: \$3,680,501

Percent Complete last approved pay estimate: 4.4 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: Crews are getting traffic control items in place prior to closing a lane on the bridges to allow for the contractor to perform concrete repairs. Eventually cross overs will be built and all the traffic will be placed on one bridge at a time to allow for a complete joint replacement at the north end of both bridges. This is anticipated to take two construction seasons to complete all the repairs.