

2026.03
Pavement Rehabilitation – Mile 54.5 to 59.5
Bridge Repairs – Piscataqua River Bridges #28 and #31
July 17, 2026



Looking south from Blackstrap Road in Cumberland. Pike's milling crew works their way up Morrison Hill.

Contractor: Pike Industries, Inc.

Bid Amount: \$7,823,579.50

Percent Complete last approved pay estimate: 31.7 %

Project Schedule: Completion date December 19, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. All four bridges will have milling and filling of in accordance with the Plan and Specifications.

Contractor Schedule: The contractor has completed the milling, mastic hot rubber, and crack repair for all the northbound lanes. They are working on layout prior to the paving crew arriving. They are anticipated to start paving the last week in July, if the weather stays dry. The paving should take about two weeks. Once complete, crews will focus on the southbound lanes until they are complete, sometime this fall.