

2023.04  
High Street Emergency Vehicle Ramp  
June 21, 2023



The Southbound EVR with surface pavement. Crews are touching up the loam and other incidentals prior to final completion.

**Contractor:** Sargent Corporation      **Bid Amount:** \$676,884.00

**Percent Complete last approved pay estimate:**      84.2%

**Project Schedule:** Completion date June 15, 2024.

**Project Scope:** The work includes the construction of new Emergency Vehicle Ramps at the High Street Underpass in the Town of West Gardiner.

**Contractor Schedule:** Sargent crews have completed the northbound and southbound EVR ramps. They have requested a final punch list. This is the final project update.