

2026.12
Culvert Repairs – Mile 45.9, Mile 57.1, Mile 91.3
August 28, 2026



Contractor grouts the annular space between liner and host culverts at Mile 45.9.

Contractor: C.L.H. & Sons, Inc.

Bid Amount: \$1,729,872.00

Percent Complete last approved pay estimate: 56 %

Project Schedule: Completion date November 30, 2026

Project Scope: The work consists of culvert repairs at three locations. The Long Creek Culvert at mile marker 45.9 in the town of South Portland, the work generally consists of constructing two access ways as needed and slip lining the existing 78" reinforced concrete pipe culvert with a 72" liner pipe. At the Unnamed Stream Culvert at mile marker 57.10 in the town of Cumberland, the work generally consists of parging all joints of the existing 72" reinforced concrete pipe. At the Unnamed Stream Culvert mile marker 91.30, in the town of Litchfield, the work generally consists of constructing two access ways as needed, slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe and removing and replacing the existing culvert headwall.

Contractor Schedule: The contractor completes installation of the culvert slip lining at mile 45.9 southbound in South Portland and at mile 72.0 in New Gloucester. Instream restoration work remains at both locations and slip lining culvert delivered for mile 91.3 location.