

2024.06  
Bridge Repairs -  
York Interchange Underpass Mile 6.8  
Fletcher Street/Route 35 Underpass Mile 25.3  
August 30, 2024



Looking at the eastern bridge joint on Route 35 in Kennebunk. Crews will rehab the concrete and replace the Asphaltic Plug Joint (APJ).

**Contractor:** CPM Constructors

**Bid Amount:** \$934,680.45

**Percent Complete last approved pay estimate:** 7.6%

**Project Schedule:** Completion date November 21, 2025

**Project Scope:** The work consists of bridge repairs at two locations. At the York Interchange Underpass in the Town of York, the work generally consists of bridge and approach mill and overlay paving, bridge joint modifications, and miscellaneous superstructure repairs. At the Fletcher Street/Route 35 Underpass in the Town of Kennebunk, the work generally consists of bridge and approach mill and overlay paving, bridge joint repairs, sidewalk repairs, and miscellaneous superstructure repairs. The work also includes maintenance of traffic.

**Contractor Schedule:** The contractor is working on the Route 35 bridge, replacing bridge joints, repairing the sidewalk, and paving the bridge deck. This work will take about a month to complete. Once they are finished with the Route 35 bridge, they will mobilize to the Exit 7 bridge.