

2026.10
Bridge, Toll, and Culvert Repairs
Mile 32.8, 35.7, Mile 79.9, and FS Mile 1.7
August 28, 2026



Looking at the South Street Bridge in Biddeford after resurfacing and fresh paint lines.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,970,955.00

Percent Complete last approved pay estimate: 45 %

Project Schedule: Completion date November 20, 2026

Project Scope: The work consists of South Street Underpass Bridge repairs, Mile 32.8, in the town of Biddeford; Saco Toll Plaza slab repairs, Mile 35.7, in the town of Saco; Northern Hart Brook culvert repairs, Mile 79.9, in the town of Lewiston; and Falmouth Road Underpass Bridge repairs, Mile FS1.7, in the town of Falmouth. The work includes bridge deck milling and paving, bridge joint rehabilitation, toll plaza slab sensor loop replacement, concrete culvert repairs, bridge girder concrete haunch removal, concrete protective coatings, temporary access construction, maintenance of traffic and all other incidental work in accordance with the plans and specifications.

Contractor Schedule: The contractor pavement resurfacing and bridge joint repairs on the Falmouth Road Bridge (FS Mile 1.7) and South Street Bridge (Mile 32.8). The contractor continues working on Northern Hart Brook in Lewiston, including the Culvert Headwall repairs and removing sediment from the box culvert.