

**2026.01**  
**Pavement Rehabilitation – Mile 68.5 to 74.9**  
**Bridge Repairs – Royal River, Washington St., Lisbon St.**  
**July 17, 2026**



Coastal Road Repair applies mastic hot rubber to cracks found after milling off the surface pavement.

**Contractor:** Coastal Road Repair, LLC.

**Bid Amount:** \$10,132,469.25

**Percent Complete last approved pay estimate:** 24.8%

**Project Schedule:** Completion date November 14, 2026.

**Project Scope:** The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Bridge repairs consist of joint modifications and north abutment joint header installation at the two Royal River Bridges (MM 71.1). All four bridges will have milling and filling of in accordance with the Plan and Specifications.

**Contractor Schedule:** The milling crew has completed the northbound lanes. Now the crack repair and mastic crews are fixing and filling cracks in preparation for surface paving. Once complete, crews will head south and start the same milling, crack repair, and paving sequence. After that, striping and shoulder crews will mobilize to help complete the project, sometime this fall.