

2019.13
Project Update
Exit 45 Embankment Preload
July 20, 2020

Contractor: Sargent Corporation **Bid Amount:** \$ 14,792,753.00
Percent Complete last approved pay estimate: 68.6%

Project Schedule: Completion date March 31, 2021

Project Scope: The work consists of constructing preload embankments at Exit 45 of the Maine Turnpike in the Town of Scarborough and City of South Portland, Maine. The work includes clearing, grubbing, wick drains, drainage layers, embankments, gravel, highway lighting, and maintenance of traffic (including temporary ramps).

Contractor Schedule: Sargent completed the wick drains and began hauling in gravel to build up the future northbound on-ramp roadway. This work should be completed by beginning of August at which time they will begin loaming the side loads to the embankments. Settlement rates have be matching what was expected and some places have settled more.