

2023.03
Superstructure Replacement at Route 122
May 17, 2024



Looking west at the remains of the old bridge abutment prior to being rehabilitated.

Contractor: **CPM Constructors** Bid Amount: \$4,679,787.15

Percent Complete last approved pay estimate: **16.7%**

Project Schedule: Completion date June 13, 2025

Project Scope: The work consists of bridge repairs to the Eagles Nest Road Southbound Overpass bridge in the Town of Gray, Maine and replacing the Route 122 Underpass bridge over the Maine Turnpike in the City of Auburn, Maine. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, and guardrail and bridge rails, at the Route 122 Underpass bridge as well as maintenance of traffic.

Contractor Schedule: The contractor has closed Route 122 bridge to traffic and is rehabilitating the abutments and piers to accept the new girders. CPM anticipates installing the girders in July. Until then, crews will repair the existing concrete, install the new bridge bearings, work on the bridge approaches, and prep the site for deck construction. The bridge is on schedule to be opened by the end of November.