

2025.02
Portland Area Pavement Rehabilitation
Northbound Mile 42.0 to 49.3
May 23, 2025



Looking north at Exit 45 after crews crack sealed the existing pavement

Contractor: Coastal Road Repair

Bid Amount: \$7,984,120.00

Percent Complete last approved pay estimate: 17.0 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The pavement rehabilitation work consists of milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings and maintenance of traffic.

Contractor Schedule: The contractor has been repairing the cross trenches from previous drainage improvements. They have completed crack sealing all lanes and are completing shoulder repairs prior to surface paving. If the weather dries up, the contractor hopes to start paving by the end of May. This will take several months to complete surface paving of all three lanes, both shoulders, and all adjacent northbound ramps.