

2024.11
Cumberland Service Plaza
Fuel System Replacement
Southbound MM 58.8
April 18, 2025



Looking south as the contractor backfills over a new drain line for the new fuel island.

Contractor: SRS Petroleum Services

Bid Amount: \$2,447,600.00

Percent Complete last approved pay estimate: 3.2 %

Project Schedule: **Completion date June 28, 2025**

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks at the southbound service plaza in Cumberland, providing final installation of temporary gas and diesel dispensers, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: SRS has mobilized on site and is prepping to swap to the temporary fuel system by late April. Once swapped over, the existing 35-year-old fuel system and tanks can be excavated and removed from the site. New tanks and plumbing will be installed and the system should be back up and running by mid-June.