

2026.15
Roadside Clearing
Northbound MM18-32
March 20, 2026



The contractor continues chipping trees and limbs along the northbound travel lanes

Contractor: Comprehensive Land Technologies, Inc.

Bid Amount: \$219,196.00

Percent Complete last approved pay estimate: 83.6 %

Project Schedule: Completion date April 17, 2026.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or preexisting, and all other work incidental thereto in accordance with the plans and specifications.

Contractor Schedule: Comprehensive Land Technologies, Inc. is nearing completion of the tree chipping operation and is currently removing stumps and grinding branches with a forestry mower working from the southernmost limit of work and progressing operations northerly.