

2022.07  
Saco Interchange Improvements  
January 17, 2025



The southbound administration building power panels under construction.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 77.1 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: There is one crew working along the mainline both Northbound and Southbound installing and relocating sign foundations in preparation for the new traffic patterns and exit. Inside the administration buildings, electricians are pulling wire and making terminations throughout the north and southbound administration buildings. Recently Central Maine Power hooked up permanent power to both facilities. This will help facilitate the calibration of the future tolling equipment. The contractor plans to have multiple crews on site throughout the winter as weather allows.