

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
February 21, 2020



Crews excavate for the one of the mast arm foundations at the intersection of Fletcher St and the NB Exit 25 Ramp.

Contractor: Shaw Brothers **Bid Amount: \$ 9,276,980.50**
Percent Complete last approved pay estimate: 12.2%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the Kennebunk Travel Plazas (NB & SB) in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: Shaw Brothers Construction has temporarily shut down their operations as their project Superintendent is on vacation. During this time, their sub, Moulison LLC, is currently working on one of the three different intersections. They started this week putting mast arm foundations in. Once that is complete, they'll start excavating for the controller cabinet foundations and prepare for directional drilling. Shaw Brothers should return the first week in March and will continue working on cuts, fills, and drainage pipes and catch basin installations.