

2020.07
Bridge Repairs 3 Locations -
Boom Road Underpass Mile 33.4
Beech Ridge Road Underpass Mile 41.4
Grove Street Underpass Mile 83.7
Project Update
January 8, 2021



Southbound Saco River Bridge, looking north.

Contractor: CPM Constructors

Bid Amount: \$968,657.84

Percent Complete last approved pay estimate: 82.9 %

Project Schedule: Completion date October 31, 2020

Project Scope: The work consists of general bridge repairs and modifications to Boom Road Underpass Bridge at Mile 33.4, Beech Ridge Road Underpass Bridge at Mile 41.4, and Grove Street Underpass Bridge at Mile 83.7. The work includes milling and replacing partial depth bituminous wearing surface on Boom Road Underpass; pavement and membrane replacement on Beech Ridge Road and Grove Street Underpass Bridges; bridge joint repairs; concrete repairs; pavement grinding and overlay on approaches.

Contractor Schedule: Due to a patron accident, the southbound Saco River Bridge received some damage to the bridge rail and concrete. This repair was added to the existing 2020 bridge repair project. CPM Constructors mobilized to the site during the first week of the new year and should be done by the end of January, 2021.