

2026.06
Bridge Repairs – Wells and Kennebunk
Mile 19.9, 21.7, 23.6 and 24.7
July 17, 2026



The contractor is applying concrete sealant to the High Street Bridge parapet barrier.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,891,406.10

Percent Complete last approved pay estimate: 8.1 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of general repairs and modifications to Burnt Mill Road Underpass Bridge at Mile 19.9, Coles Hill Road Underpass at Mile 21.7, High Street Underpass at Mile 23.6, and Cat Mousam Road Underpass at Mile 24.7. The work includes milling and filling the bituminous wearing surfaces at all locations, parapet joint repairs and bridge joint repairs at Coles Hill Road, High Street, and Cat Mousam Road, haunch concrete removal at Burnt Mill Road, approach work and paving, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has mobilized to all four bridge locations and is working on parapet joint repairs, protective coatings, milling, then paving. They have milled and paved at Coles Hill Road underpass bridge. The contractor will continue resurfacing the underpass bridges and bridge joint repairs for the next month at the four bridge locations.