

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
April 22, 2019



Driving temporary earth support system at MCRR

Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 2.4%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: Cianbro has been grubbing loam and constructing the new widen approach southbound at Stroudwater. At MCRR, they began driving temporary earth support systems for the abutments southbound along with grubbing for the northbound slope. Over the next several weeks, they are planning on widening the northbound approaches at Stroudwater and excavate for the abutments at MCRR. They are also planning to begin saw cutting piers and deck at both locations.