

**2019.10**  
**Bridge Replacement**  
**Warren Avenue Overpass (Mile 49.0)**  
**July 16, 2021**



**Contractor:** Reed & Reed

**Bid Amount:** \$ 17,866,377.50

**Percent Complete last approved pay estimate:** 93.4%

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed is paving phase 2 and phase 1 surface over the next couple weeks. They are planning to be complete with this project end of the month. The project completion date was June 25, however, the project is substantially behind schedule.