

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
August 28, 2020



The North Bound Kennebunk Service Plaza truck parking lot has been graded and awaits base pavement.

Contractor: Shaw Brothers

Bid Amount: \$ 9,276,980.50

Percent Complete last approved pay estimate: 57.0%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the Kennebunk Travel Plazas (NB & SB) in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: Contractor continues to grade gravel areas for future parking lots. The south bound deceleration lane and perimeter road have been finish graded and will be ready for surface pavement in the near future. The north bound truck parking lot, pictured, is also ready for base pavement. The north bound traffic signals are nearly complete. The south bound traffic signals are waiting for parts. Once the parts come in, they'll be assembled in the shop and then brought out into the field.