

2024.16  
Slope & Drainage Repairs MM 51.9 to MM11.4  
October 11, 2024



One of the deeper drainage repairs at Exit 52, southbound entering.

**Contractor:** Chase Excavating

**Bid Amount:** \$484,344.00

**Percent Complete last approved pay estimate:** 2.9%

**Project Schedule:** November 15, 2024

**Project Scope:** The work for this contract includes drainage work and slope repairs near mile marker 51 in Portland as well as catch basin replacements in the town of York. The work also includes excavation and replacing culvert pipe ends.

**Contractor Schedule:** RJ Grondin has been working steadily over the last few weeks replacing rusted out pipe ends with new concrete pipe, repairing damaged slopes with rip rap, and fixing drainage washouts. Given the traffic at these locations, this work has to be performed at night. Crews hope to complete the work around Exit 52 and transition down to Mile marker 11.4 and 12.1 to replace two failed concrete drainage structures in the median. This work should be complete by the end of October, depending on the weather.