

2020.07
Bridge Repairs 3 Locations -
Boom Road Underpass Mile 33.4
Beech Ridge Road Underpass Mile 41.4
Grove Street Underpass Mile 83.7
Project Update
July 17, 2020



Grove Street bridge pavement being removed by an excavator while crews sweep the remaining debris.

Contractor: CPM Constructors **Bid Amount:** \$968,657.84
Percent Complete last approved pay estimate: 32.8%

Project Schedule: Completion date October 31, 2020

Project Scope: The work consists of general bridge repairs and modifications to Boom Road Underpass Bridge at Mile 33.4, Beech Ridge Road Underpass Bridge at Mile 41.4, and Grove Street Underpass Bridge at Mile 83.7. The work includes milling and replacing partial depth bituminous wearing surface on Boom Road Underpass; pavement and membrane replacement on Beech Ridge Road and Grove Street Underpass Bridges; bridge joint repairs; concrete repairs; pavement grinding and overlay on approaches.

Contractor Schedule: Contractor has completed majority of the concrete repairs and all of the pavement work for Boom Road in Saco. They are currently working on concrete and bridge joint repairs on Grove Street. Contractor anticipates completing the top side repairs and opening the bridge to traffic by July 30th. Once the bridge is open, crews will mobilize to Beech Ridge Road. Beech Ridge Road closure is scheduled to start on August 3rd. Once closed the contractor will have 21 days to complete their work.