

2024.11
Cumberland Service Plaza
Fuel System Replacement
Southbound MM 58.8
May 23, 2025



Looking north at the diesel canopy column foundations

Contractor: SRS Petroleum Services

Bid Amount: \$2,44,7600.00

Percent Complete last approved pay estimate: 17.8 %

Project Schedule: Completion date June 28, 2025

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks at the southbound service plaza in Cumberland, providing final installation of temporary gas and diesel dispensers, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: SRS has installed the new fuel tank and is working quickly to meet project deadlines. They are building the new diesel fueling area and rebuilding the gas fueling area. They are running conduits for all electrical systems to both diesel and gas systems. New fuel lines from the new tank to the dispensers are being installed as well. The contractor is hoping to have the new system up and running by the end of June, provided there are no delays in material and hardware deliveries.