

2025.17
Bridge Repair – Saco River Overpass: Mile 78.9
Forest Avenue Emergency Repairs: Mile 50.0
January 16, 2026



Looking south at the southbound bridge curb with the reinforcing steel showing

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,638,885.84

Percent Complete last approved pay estimate: 30.8 %

Project Schedule: Completion date June 26, 2026.

Project Scope: The work consists of removing and reconstructing the concrete curbs on both sides of the southbound Saco River bridge, installing new railing anchorage and resetting the existing 2-bar aluminum bridge rail. The work at Forest Avenue bridge consists of removing pavement surface, partial depth and full depth deck chipping and patching, deck membrane repair, paving, asphaltic plug joint removal and reinstallation, and maintenance of all required traffic control devices.

Contractor Schedule: The contractor is currently working at the Saco River bridge. They are working on the right-side curb and are currently removing the old concrete and setting up formwork for a future concrete placement. They plan to have this phase of the work completed by the end of February. At that point, they will assess if moving to the median side of the bridge makes sense given the winter conditions.