

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
July 19, 2019



MCRR northbound

Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 14.1%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: Work at Stroudwater Cianbro began placing concrete for abutment and pier footers. Over the next several weeks they will continue with footer concrete placement, pier and abutment wall construction.

At MCRR, Cianbro has been removing the phase 1 deck, constructing the phase 1 new pier and abutment extensions both northbound and southbound. Over the next few weeks, they should complete the concrete work and construction of the new stormwater detention basins.