

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
February 19, 2021



The parapet wall in the foreground shows the heater hoses draped over the fresh concrete prior to the weepers hoses being turned on and insulated blankets pulled over the forms.

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 83.7%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (northbound and southbound) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed continue to work through the winter forming and placing concrete for the approach slabs and bridge parapets. Their plan is to have the bridge work completed by the end of March so they are out of the way of the earthwork subcontractors.