

**2019.10**  
**Bridge Replacement**  
**Warren Avenue Overpass (Mile 49.0)**  
**February 21, 2020**



Notice the height of the new steel compared to the existing.

**Contractor:** Reed & Reed

**Bid Amount:** \$ 17,866,377.50

**Percent Complete last approved pay estimate:** 31.8%

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed set the northbound steel a couple weeks ago and have begun to install the decking for the new deck. On the southbound bridge, abutment 1 backwall is complete and have begun to work on abutment 2. They are anticipating to set the southbound steel mid-late March.