

2026.22  
Toll Plaza Tunnel Repairs  
Mile 67.0 & 100.2  
April 24, 2026



West Gardiner Toll Plaza Southbound Tunnel Stairs resurfacing.

**Contractor:** CPM Constructors

**Bid Amount:** \$876,700.00

**Percent Complete last approved pay estimate:** 6.2 %

**Project Schedule:** Completion date September 18, 2026

**Project Scope:** The work consists of repairs to and within access tunnels beneath the Turnpike mainline toll plazas in the towns of New Gloucester and West Gardiner, Maine. The work includes canopy and tunnel drainage repairs, stairwell enclosure reconstruction, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** The contractor has been working at the West Gardiner Toll Plaza tunnel on structural concrete crack repairs and resurfacing the concrete stairs in both West Gardiner and New Gloucester. Tunnel repairs and toll lane repair work will be ongoing through August.