

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
July 19, 2019

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed will begin milling and paving operations last week of July. They will also begin mobilizing on site constructing their laydown area and bringing in field office trailers.