

2025.01
Pavement Rehabilitation, Guardrail & Drainage Improvements,
Bridge Joint Repairs
MM 13.4 to MM 20.0
July 18, 2025



Pike currently uses a robot to assist in laying out striping on new pavement.

Contractor: Pike Industries, Inc.

Bid Amount: \$13,139,344.50

Percent Complete last approved pay estimate: 55.1 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The work consists of milling and paving mainline from MM 15.2 to MM 20.0; drainage repairs, guardrail, median grading from MM 13.4 to MM 20.0; joint repairs to the B & M Railroad Overpass at MM 19.0, the Sanford Road/ Routes 9 & 109 Overpass at MM 19.1, and the Wells Interchange Overpass at MM 19.3; and maintenance of traffic. Additional guardrail improvements at MM 21.4 and median improvements at MM 23.4 are also included.

Contractor Schedule: The contractor has paved the northbound lanes and is currently working on paving the southbound lanes. Once they have completed the milling, they will start paving all of the lanes and shoulders. Once complete, they will have to install the second part of the bridge joints, stripe the roadway, and install reflective tape. This will take several months to complete.