

2023.03  
Bridge Repairs Eagles Nest SB Overpass &  
Superstructure Replacement at Route 122  
April 21, 2023



Looking north, this image shows some of the deterioration of the bridge.

**Contractor:** CPM Constructors

**Bid Amount:** \$4,679,787.15

**Percent Complete last approved pay estimate:** 0.0%

**Project Schedule:** Completion date June 13, 2025

**Project Scope:** The work consists of bridge repairs to the Eagles Nest Road Southbound Overpass bridge in the Town of Gray, Maine and replacing the Route 122 Underpass bridge over the Maine Turnpike in the City of Auburn, Maine. The work includes steel repairs, installation of a new diaphragm, and miscellaneous superstructure repairs at the Eagles Nest Road Southbound Overpass. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, and guardrail and bridge rails, at the Route 122 Underpass bridge as well as maintenance of traffic.

**Contractor Schedule:** The contractor was awarded the project in March and has been providing the Authority with the required pre construction submittals. We do not have a schedule at this time.