

**2018.19
Cummings Road Bridge Replacement
Project Update
October 9, 2020**



Concrete slope protection

Contractor: CPM Constructors
Percent Complete last approved pay estimate: 95.5%

Bid Amount: \$13,984,117

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors is working on removing the deck formwork and shielding, constructing the concrete slope protection and striping the Cummings Road to fully open the bridge up to traffic. Over the next few weeks, they will be mobilizing off the site until spring. In the spring, work will consist of installing guardrail and final pavement. This work is a planned delay to spring due to anticipated settlement.