

2024.11
Cumberland Service Plaza
Fuel System Replacement
Southbound MM 58.8
July 18, 2025



The concrete finishers are floating the slabs at the rehabilitated gas dispensers.

Contractor: SRS Petroleum Services

Bid Amount: \$2,447,600.00

Percent Complete last approved pay estimate: 74.9 %

Project Schedule: Completion date June 28, 2025

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks at the southbound service plaza in Cumberland, providing final installation of temporary gas and diesel dispensers, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: SRS continues to make progress towards completing the new diesel and gas fueling stations at the Cumberland Service Plaza. They have completed the concrete islands and slabs and are grading the site for final paving. Once final pavement has been placed, majority of the site work will be complete and crews will work on final commissioning of the fueling systems.