

2019.02
Kennebunk Travel Plazas Parking Expansion
Project Update
October 9, 2020



The North Bound truck access road is being relocated to make room for additional car and truck parking.

Contractor: Shaw Brothers

Bid Amount: \$ 9,276,980.50

Percent Complete last approved pay estimate: 57.1%

Project Schedule: Completion date November 19, 2021

Project Scope: The work consists of expanding the parking at the north bound and southbound Kennebunk Travel Plazas in the Town of Kennebunk, Maine. The parking expansion will separate the truck parking from passenger car parking, while providing additional capacity for both. The work includes acceleration and deceleration lane extensions, relocated ramps, parking improvements, parking expansions, perimeter road improvements, clearing, lighting, stormwater facilities, utility work, drainage, maintenance of traffic, signing and pavement markings, and traffic signal improvements.

Contractor Schedule: The contractor continues to pave the relocated southbound off ramp and expanded parking areas as their schedule allows. They have opened up two new truck parking areas, one northbound and the other southbound. Their sub-contractor has been working on completing the intersection traffic light installations and upgrades. They continue to make progress with the site lighting as well. The intersections should be operational before the end of November. Aside from the intersection work, the contractor is ahead of schedule.