

2021.03
Bridge Repairs: Bennett Road MM 68.6,
Grove Street MM 83.7, Route 9 MM 86.1
Project Update
February 24, 2022



The completed concrete repairs to the southbound Saco River Bridge.

Contractor: CPM Constructors

Bid Amount: \$1,298,652.20

Percent Complete last approved pay estimate: 85.9 %

Project Schedule: Completion date November 30, 2021.

Project Scope: The work consists of general repairs and modifications to Bennett Road Underpass Bridge at Mile 68.6, Grove Street Underpass Bridge at Mile 83.7, and Route 9 Underpass Bridge at Mile 86.1. The work includes pavement and membrane replacement on Bennett Road and Route 9 Underpass Bridges; bridge joint repairs and modifications at Route 9 Underpass Bridge, end of deck and backwall reconstruction at Bennett Road Underpass Bridge; concrete repairs, pavement grinding and overlay on approaches at Bennett Road and Route 9 Underpass Bridges; beam repairs at Grove Street Underpass Bridge; maintenance of traffic.

Contractor Schedule:

Due to a hit by a vehicle, CPM Constructors have repaired the southbound Saco River Bridge. The repairs consisted of new posts, rails, and fixing the damaged concrete and reinforcing steel within the concrete curb.