

2020.07
Bridge Repairs 3 Locations -
Boom Road Underpass Mile 33.4
Beech Ridge Road Underpass Mile 41.4
Grove Street Underpass Mile 83.7
Project Update
June 19, 2020



Boom Road south bound abutment slope protection panel repairs.

Contractor: CPM Constructors

Bid Amount: \$968,657.84

Percent Complete last approved pay estimate: 21.8%

Project Schedule: Completion date October 31, 2020

Project Scope: The work consists of general bridge repairs and modifications to Boom Road Underpass Bridge at Mile 33.4, Beech Ridge Road Underpass Bridge at Mile 41.4, and Grove Street Underpass Bridge at Mile 83.7. The work includes milling and replacing partial depth bituminous wearing surface on Boom Road Underpass; pavement and membrane replacement on Beech Ridge Road and Grove Street Underpass Bridges; bridge joint repairs; concrete repairs; pavement grinding and overlay on approaches.

Contractor Schedule: Contractor has mobilized to Boom Road. They have been working on sub structure concrete repairs. Crews recently milled the old pavement off the bridge and replaced the pavement within a few days. Their schedule shows them heading back to Grove Street bridge once Boom Road has been completed.