

2025.17
Bridge Repair – Saco River Overpass: Mile 78.9
Forest Avenue Emergency Repairs: Mile 50.0
March 20, 2026



Looking west as the crew prepares to place concrete for the rehabilitated curb

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,638,885.84

Percent Complete last approved pay estimate: 54.9 %

Project Schedule: Completion date June 26, 2026.

Project Scope: The work consists of removing and reconstructing the concrete curbs on both sides of the southbound Saco River bridge, installing new railing anchorage and resetting the existing 2-bar aluminum bridge rail. The work at Forest Avenue bridge consists of removing pavement surface, partial depth and full depth deck chipping and patching, deck membrane repair, paving, asphaltic plug joint removal and reinstallation, and maintenance of all required traffic control devices.

Contractor Schedule: The contractor is planning to place the third and final concrete placement for the right side of the bridge the last week of March. Once that is complete, the contractor will wrap up the Asphaltic Plug Joints and touchup concrete repairs at the Forest Avenue bridge. Once Forest Avenue is complete, they may return to the Saco River bridge and swap traffic over to the right shoulder and perform the repairs to the median curb and bridge rail, or shut the

2025.17

Bridge Repair – Saco River Overpass: Mile 78.9

Forest Avenue Emergency Repairs: Mile 50.0

March 20, 2026

project down and return in the fall, once traffic levels have dropped off. The contractor should be confirming their schedule by the end of March.