

**2019.10**  
**Bridge Replacement**  
**Warren Avenue Overpass (Mile 49.0)**  
**August 23, 2019**



**Contractor: Reed & Reed**

**Bid Amount: \$ 17,866,377.50**

**Percent Complete last approved pay estimate: 1.5%**

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed have constructed a laydown yard and set up the field office trailer. They have been paving the mainline north of the bridge and should be completed by the last week of August. Reed & Reed is planning to begin work on the Warren Avenue bridge beginning of September. Staff continues to work with CMP on relocating the overhead power lines.