## 2020.07

Bridge Repairs 3 Locations -Boom Road Underpass Mile 33.4 Beech Ridge Road Underpass Mile 41.4 Grove Street Underpass Mile 83.7 Project Update May 15, 2020



Grove St. median pier concrete repairs.

Contractor: CPM Constructors Bid Amount: \$968,657.84

Percent Complete last approved pay estimate: 21.8%

**Project Schedule:** Completion date October 31, 2020

**Project Scope:** The work consists of general bridge repairs and modifications to Boom Road Underpass Bridge at Mile 33.4, Beech Ridge Road Underpass Bridge at Mile 41.4, and Grove Street Underpass Bridge at Mile 83.7. The work includes milling and replacing partial depth bituminous wearing surface on Boom Road Underpass; pavement and membrane replacement on Beech Ridge Road and Grove Street Underpass Bridges; bridge joint repairs; concrete repairs; pavement grinding and overlay on approaches.

**Contractor Schedule:** Contractor has currently suspended work until June 8<sup>th</sup>. Their crews have mobilized to a MaineDOT project on I-295. Current repairs are on hold until then.