

2025.17
Bridge Repair – Saco River Overpass: Mile 78.9
Forest Avenue Emergency Repairs: Mile 50.0
October 9, 2026



A laborer removes concrete rubble from the median curb.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,638,885.84

Percent Complete last approved pay estimate: 65.6 %

Project Schedule: Completion date December 2, 2026.

Project Scope: The work consists of removing and reconstructing the concrete curbs on both sides of the southbound Saco River Bridge, installing new railing anchorage and resetting the existing 2-bar aluminum bridge rail. The work at Forest Avenue Bridge consists of removing pavement surface, partial depth and full depth deck chipping and patching, deck membrane repair, paving, asphaltic plug joint removal and reinstallation, and maintenance of all required traffic control devices.

Contractor Schedule: In mid-September, CPM set up traffic control and started removing concrete from behind the curb. Once complete, they'll install additional reinforcing steel and place concrete. After that, they'll reinstall the bridge guardrail and restore traffic back into their respective lanes. This work is anticipated to be completed by mid-November 2026.