

2023.08  
Southern Bridge Repairs  
October 13, 2023



Looking east from the west approach, the failing concrete headers can be seen in the center of the image.

**Contractor:** CPM Constructors

**Bid Amount:** \$205,028.37

**Percent Complete last approved pay estimate:**

**Project Schedule:** Completion date November 22, 2023.

**Project Scope:** The work consists of bridge repairs at the Scarborough Interchange Underpass in the Town of Scarborough, Maine. The work generally includes deck expansion joint header repairs, approach paving, substructure concrete patch repairs, and maintenance of traffic.

**Contractor Schedule:** CPM Constructors closed southbound Exit 42 starting Friday October 13th at 8 PM. During the shutdown, crews removed the pavement either side of the failed concrete, removed the concrete and replace it with elastomeric concrete and pave the roadway back in. Once this work has been completed, they will repair the abutment below the bridge and recoat the concrete. This work is scheduled to be completed by the end of November.